


Routine Maintenance Report for 10kWp Roof Top Grid Connected SPV Power Plant

Project Name	50 nos. 10kWp Roof Top Grid Connected SPV Power Plant	
LOA No. & Date	2821-6K/WPB/274/2018 Date: 16.12.2019	
Customer Name	West Bengal Pollution Control Board, Kolkata, West Bengal	
Name of Site & Address	Govt. General Degree College	
Date of Commissioning		
Date of Visit	23/12/2022	
Electrical & Mechanical Check up	Inverter Functioning OK (Yes / No)	Yes
	DC Ground Fault (Yes /No)	NO
	Record (DC Voltage MPPT wise)	P _{vin1} → 517.4v P _{vin2} → 520.5v
	AC Cables Tightly Fixed (Yes / No)	Yes
	AC SPD OK (Yes/ No)	Yes
	DC SPD OK (Yes/ No)	Yes
	All Switchgear OK (Yes / No)	Yes
	Earthing System OK (Yes / No)	Yes
	All Mechanical Fitting OK (Yes / No)	Yes
	Inverter kWh Meter Reading Record (kWh)	5736 kWh
Others (If Any)		
Remarks if Any	System running.	
User / Beneficiary Signature with Stamp	 Principal Govt. General Degree College, Singur	
Company Representative / Maintenance Personnel Signature	-Nainit Nath.	